



Job Sheet

Client site:	Clough Road
Site contact:	Mark
Date of job:	2024-11-13
Days on site:	1
Engineer on site:	Matt, Andy and Matty
Type of job:	installation
Number of cameras:	5

Camera locations:

Currently there are 5 cameras covering the outside of the premises, this consists of 3 cameras across the front elevation, 1 camera on the right elevation and 1 camera on the rear elevation. Again most of them are pretty well positioned however, there are 2 changes I would recommend of changes which are as follows. 1.) Front elevation right corner, this would be moved back across the front of the premises approximately 15-20 feet to provide a better image of the front of the containers as the existing position is only covering the roof of the containers. 2.) The Right elevation camera to be moved back to the front corner providing clear coverage of the whole elevation.

Camera Location Image 1

Camera Location Image 2


Camera Location Image 3



Camera Location Image 4

Camera Location Image 5

Camera Location Image 6



Recorder location:

To be located in place of the the old system, all internal cameras to be moved over to the new system.

Recorder Location Image



Installation instructions:

Install 5 cameras external, replace existing system with a 16 channel and set up with DSOC.

Additional Information:
