

Job Sheet

Client site:	smartbox self storage
Site contact:	roger
Date of job:	2025-09-15
Days on site:	5
Engineer on site:	Matty
Type of job:	installation
Number of cameras:	26
Camera locations:	see plans

Camera Location Image 1



Camera Location Image 2



Camera Location Image 3





TBC

Installation instructions:

External cameras We will install four Hikvision 8MP 4K Hybrid ColorVu and IR Acusense IP Turrets to provide coverage of the external areas marked on the external plan, The cameras have AI built in and we will utilize this to provide accurate notifications when there are any unwanted visitors on site. Both cameras have built in white light technology that enables the cameras to provide a full colour image at night rather than the conventional grey scale images. Internal cameras We will install 22 Hikvision 8MP 4K HD Turret Cameras with the 2.8mm wide angle lens and built- in IR to provide coverage of the areas marked up on the ground floor, first floor and second floor plans. The cameras will be connected to a Hikvision 32-Channel 8MP acusense HVR with a 8TB hard drive that we will connect to your broadband and this will give you the ability to see live view and playback footage on the app. Equipment breakdown 4 x Hikvision 8MP 4K Hybrid ColorVu and IR Acusense IP Turrets 22 x Hikvision 8MP 4K HD Turret Cameras with the 2.8mm wide angle lens and built- in IR 1 x Hikvision 32-Channel 8MP acusense HVR with a 8TB hard drive 1 x 4 Port PoE network switch 26 x Hikvision deep bases 1 x Installation cost including CAT5 cable, BNC Baluns, 12 volt Power Supplies and electrical sundries 1 x 12-Month Service and Maintenance Cover 1 x Warning Signage and CCTV Policy Template I anticipate that we would be able to carry out the installation and commissioning over a 6 day period.

Additional Information:
