



Job Sheet

Client site:	Lauriston Court Hotel
Site contact:	Dr Shoukry
Date of job:	2026-01-14
Days on site:	2
Engineer on site:	Matt / Drew
Type of job:	installation
Number of cameras:	11

Camera locations:

Internally we will supply and install a total of 6 cameras, 3 of which will be the Hikvision 8MP IP Acusense AI Turret cameras with a 2.8mm lens and 30m IR Range, these cameras also have built in audio and will be located in the reception, kitchen and bar area. The remaining 3 cameras will be Hikvision 8MP HD Turret cameras with a 2.8mm lens and 30m IR Range, this will be located to provide coverage of the 2 other entrances and the pool room

Externally we will install 5 Hikvision 8MP HDTurret cameras with a 2.8mm lens and 30m IR Range, 3 of which will be located at the rear of the premises providing coverage of the car park and rear entrance areas. The remaining 2 cameras will be located on the front of the property providing coverage of the entrances into the hotel.

Camera Location Image 1

Camera Location Image 2

Camera Location Image 3



Camera Location Image 4

Camera Location Image 5

Camera Location Image 6



Recorder location:

The IP cameras will be connected to a 4 Port PoE switch and then in order to future proof the installation and allow for additional cameras over time I am recommending that we install a HikVision 16 Channel Hybrid Video Recorder with a 4TB Hard Drive, this will allow for a total of 16 HD Cameras and 16 IP cameras to be connected. This will then be connected onto your main Broadband Router allowing access to the cameras live and recorded footage remotely via the Hik Connect App.

Recorder Location Image



Installation instructions:

Internally we will supply and install a total of 6 cameras, 3 of which will be the Hikvision 8MP IP Acusense AI Turret cameras with a 2.8mm lens and 30m IR Range, these cameras also have built in audio and will be located in the reception, kitchen and bar area. The remaining 3 cameras will be Hikvision 8MP HD Turret cameras with a 2.8mm lens and 30m IR Range, this will be located to provide coverage of the 2 other entrances and the pool room

Externally we will install 5 Hikvision 8MP HD Turret cameras with a 2.8mm lens and 30m IR Range, 3 of which will be located at the rear of the premises providing coverage of the car park and rear entrance areas. The remaining 2 cameras will be located on the front of the property providing coverage of the entrances into the hotel. The IP cameras will be connected to a 4 Port PoE switch and then in order to future proof the installation and allow for additional cameras over time I am recommending that we install a HikVision 16 Channel Hybrid Video Recorder with a 4TB Hard Drive, this will allow for a total of 16 HD Cameras and 16 IP cameras to be connected. This will then be connected onto your main Broadband Router allowing access to the cameras live and recorded footage remotely via the Hik Connect App. Equipment breakdown 3 x Hikvision 8MP 4K Acusense AI, IP Turrets 8 x Hikvision 8MP 4K HD Turret 1 x Hikvision 16-Channel 8MP acusense HVR with a 4TB hard drive 11 x Hikvision deep bases 1 x 4 Port Poe Switch 1 x Installation cost including CAT5 cable, RJ45 Connections, 12 Volt PSU, BNC Baluns and electrical sundries 1 x 12-Month Service and Maintenance Cover 1 x Warning Signage

Additional Information:

Call Adrian for additional info.